Daily Generation Report of 28 October - 2020

Reporting Date 29 October - 2020

SL NO	Name Of Power Station	CAPACITY (MW)	GENERATION OF THE DAY (MU)					Cumulative Gen. of the month till date (MU)	Cumulative Gen. in FY till date (MU)	LOSS OF GENERATION ACCORDING TO WATER AVAILIBILITY w.r.t. MACHINE CAPACITY (MU)							Declared Capacity (MW)	Remarks
			Unit-1	Unit-2	Unit-3	Unit-4	Total			B/D of Equipment	System Condition & Grid Failure	Flushing & choking / High Head Loss	Flood Pass/ High PPM	Planned Outage	Unusual & Other Reasons	Total		
1	CHIBRO	4x60=240	0.665	0.248	0.264	RO	**1.177**	45.862	698.806							0.000	163	
2	KHODRI	4x 30 = 120	0.118	0.335	0.128	FO	**0.580**	22.434	316.014							0.000	73	Unit 4 is in FO due to Stator E/F
3	DHAKRANI	3x11.25=33.75	RO	0.184	0.059		**0.242**	10.003	127.347							0.000	20	
4	DHALIPUR	3x17 = 51	0.090	RMU	0.289		**0.379**	15.048	137.178							0.000	31	Unit 2 is in RMU since 07-02-2019
5	KULHAL	3x 10= 30	0.003	0.197	0.071		**0.271**	10.580	103.785							0.000	20	Unit 1 is in AM since 28.10.2020
6	TILOTH (MB-I)	3x30=90	0.264	0.433	RMU		**0.697**	38.180	251.315			0.161				0.161	65	Flushing at Maneri Dam ,Unit 3 is in RMU since 13-12-2019
7	DHARASU (MB-II)	4x 76 = 304	PO	0.722	1.224	0.495	**2.441**	115.377	1080.729							0.000	201	Unit 1 is in AM since 28.10.2020
8	CHILLA	4x 36 = 144	0.631	0.514	0.094	0.515	**1.754**	67.750	501.938							0.000	94	
9	RAMGANGA	3x 66 = 198	RO	RO	PO		**0.000**	0.000	85.773							0.000	-	Unit 3 is in CM since 02-08-2019
10	KHATIMA	3x 13.8 =41.40	0.084	0.114	0.230		**0.428**	20.468	164.865		0.005					0.005	23	Abnormal Grid voltage
11	PATHRI	3x6.8=20.4	RO	RO	RO		**0.000**	6.862	77.347							0.000	-	Canal Closure since 16.10.2020
12	MOHD. PUR	3x 3.1 =9.30	RO	RO	PO		**0.000**	3.103	34.645							0.000	-	Canal Closure since 16.10.2020 & Unit 3 is in AM since 23.10.2020
13	GALOGI	3X1+0.5 = 3.5	RO	0.007	RO	0.020	**0.027**	0.836	4.598		0.0003					0.0003	-	Grid disturbance
	TOTAL	**1285.35**					**7.997**	**356.502**	**3584.340**	**0.000**	**0.005**	**0.161**	**0.000**	**0.000**	**0.000**	**0.166**		**-**

AM - Annual Maintenance, CM-Capital Maintenance, PO - Planned Outage, RO - Reserve Outage, FO - Forced Outage, RMU - Renovation, Modernization and Upgradation, T & C-Testing & Commissioning

Distributed to:- Chairman /Secretary(Energy) Govt of Uttrakhand.
MD/MD, UPCL
Director(Operation) /Director(Project)/Director(Finance)/ Director(HR)
GM(MDO) UJJWAL

Copy by Fax:- MD, UPCL, DEHRADUN (2768867 & 2763820) / Dehradun Control (SLDC) (2645758 & 2451775)

Dy. General Manager (Technical)